

## **Horseshoe Lake Field Improvement Plan Update as of 6/18/19**

We are very excited about the progress so far for the new Horseshoe Lake recreation project. Phase 1 of the Horseshoe Lake Recreation improvements continue to move forward and remains on schedule. Over the past few weeks, a new concrete curb base has been installed along the edges of the new turf field. The initial base of stone followed by a finer course of crushed stone has been delivered and installed in preparation of the new Field Turf-provided carpet which will be delivered on or about the middle of August. The drainage system is installed and the goal posts are being erected. Additional work to complete the irrigation system for field #2, installation of the new fencing in the parking lot and around the new turf field will also be addressed in the near future. The new Musco Lighting System has been tested and is ready for use. The installation of the scoreboards for fields #1 and #2 will also be addressed in August. The existing bleachers will also be elevated and moved to align to the new field location. Additional grading will also occur in August to address field #2 and field #3. Those new grass fields will be seeded in late summer or early fall. It is our intent rest field #2 (irrigated grass field) for one year and field 3 for two years. In our next update we will provide a tentative date for the grand opening of the turf field.